		AND HUMAN SERVICES & MEDICAID SERVICES	40	<u>-4</u>	1011711	FORM	: 08/29/2013 I APPROVED : 0938-0391	
STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:		(X1) PROVIDER/SUPPLIER/CLIA	(X2) MULTIPLE CONSTRUCTION (X3)			(X3) DAT	O) DATE SURVEY COMPLETED	
		445107	B. WING _			08,	/26/2013	
NAME OF PROVIDER OR SUPPLIER NHC HEALTHCARE, FT SANDERS				2120 I	ET ADDRESS, CITY, STATE, ZIP CODE HIGHLAND AVE XVILLE, TN 37916	, , ,		
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		ID PREFIX TAG		PROVIDER'S PLAN OF CORRECTI (EACH CORRECTIVE ACTION SHOUL CROSS-REFERENCED TO THE APPRO DEFICIENCY)	LD BE	(X5) COMPLETION DATE	
K 056 SS=D	If there is an automatic sprinkler system, it is installed in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, to provide complete coverage for all portions of the building. The system is properly maintained in accordance with NFPA 25, Standard for the Inspection, Testing, and Maintenance of Water-Based Fire Protection Systems. It is fully supervised. There is a reliable, adequate water supply for the system. Required sprinkler systems are equipped with water flow and tamper switches, which are electrically connected to the building fire alarm system. 19.3.5		K 05	•	 K056 1. The corrective action taken was the addition of a sprinkler head in both elevator wells as per NFPA code. 2. No other residents will be affected after work completion date. 		08/29/13 08/29/13 08/29/13	
	Based on observate failed to provide spread the facility. The findings include Observation and integration and integrated that the eleadequate sprinkler of above the elevator of feet maximum heigh hydraulic elevators.	e not met as evidenced by: ion and interview, the facility inkler coverage in all areas of e: erview with the maintenance 26, 2013 at 11:27 a.m. evator pit does not have coverage. The elevator shaft ximately 10 feet to 15 feet loor instead of the required 2 nt off of the elevator floor for effied by the maintenance wedged by the administrator		4.	Monitoring will take place through or Preventative Maintenance program is Environmental Service Director.		08/29/13 And On-Going	
K 077 SS=D	during the exit confe NFPA 101 LIFE SAF	Prence on August 26, 2013. FETY CODE STANDARD FER/SUPPLIER REPRESENTATIVE'S SIGN	K 077	see	next page		(X6) DATE	

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

FORM CMS-2567(02-99) Previous Versions Obsolete

Event ID: ZN3U21

Facility ID: TN4709

If continuation sheet Page 1 of 2

PRINTED: 08/29/2013 FORM APPROVED OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 - MAIN BUILDING 01			(X3) DATE SURVEY COMPLETED	
		445107	B. WING			08/26/2013	
NAME OF PROVIDER OR SUPPLIER NHC HEALTHCARE, FT SANDERS				212	EET ADDRESS, CITY, STATE, ZIP CODE 0 HIGHLAND AVE OXVILLE, TN 37916	,	
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		PREFIX (EACH CORRECTIVE ACTION SHOW		PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD CROSS-REFERENCED TO THE APPROPE DEFICIENCY)	BE	(X5) COMPLETION DATE
K 077	(EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		KO		alarm in place; it has now also been we the master alarm panel by vendor B.E. Electric Co. The light switch has been removed an replaced with a motion sensor light. No other residents were found to be all Monitoring measures through the (P.M. Preventative Maintenance program will into place. Vendor "Medical Gas Management" will assist in inspection of medical gas system.	ired to S.C.O d fected. be put fill take Safety	08/29/13 09/05/13 08/27/13 09/5/13 09/5/13 And On-Going
:							